


BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	Providing UGD Works ward No: 09
2	Estimate cost / Amount	Rs.30.00 Lakhs
3	Name of Contractor	M/s.KRIDL
4	Amount of Contract	Rs.30 Lakhs
5	Agreement No	08-03-2019
6	No. and date under which the work order has been issued	114/2018-19 Dated: 08-03-2019
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension	24-08-2020
9	Date of receipt of application in the sub-division office	24-08-2020
	Extension granted if any:	Nil
10	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Nil
12	Work carriedout during the first period of extension	29.98 Lakhs
13	Work carriedout during and extension	29.98 Lakhs
14	Time now applied for	From 08-09-2019 to 31-08-2020
15	Date of recommending time limit applied	31-08-2020
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-

18	Probable time required for completion of remaining work	<u>31-08-2020</u>
19	Cost of work charged establishment charge on the work after the expiry of -	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without any penalty
22	Recommendation of Executive Engineer	Work has been delayed due to :Land litigation and Covid-19 Lockdown. Hence requested for EOT without levying any penalty to the contractor upto 31-08-2020.


 Assistant Junior Engineer 31/08/2020
 Project Sub Division, BBMP


 Executive Engineer, Project Division
 Yelahanka Zone, BBMP 31/8/2020


 Asst Executive Engineer
 Project Sub Division, BBMP


 Chief Engineer,
 Yelahanka Zone, BBMP